Completion Report

1	Name of Wok	Drinking Water in ward no.15 in Dasarahalli
2	Sanctioned Estimate No.& Date	EE/DD/AS/ 50/19-20, Dt.20.05.2019
		EE/DD/TS/ 27/19-20, Dt.20.05.2019
3	Head of Acount which is Chargeable	P-3293
4	Enstrument Order No. & Date	EE/DD/WO/ 590 /19-20, Dt.18.03.2020
5	Name of Contractor	Govardhan P
6a	Time Stipulated for Completion of work	152 days
b	Delay in execulation of work	Nil
7	Measurement recorded in MB	MB No.1713/12-13
	Page No	171285-87
8	check Measurment of the Asst	
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official	Asst.Executive Enginner T.Dasarahalli Sub Division
	incharge of the work	
10	a)Assistant Engineer	Archana
	b) Asst. Exe. Engineer	M B Jayakumar

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
10.00 Lakhs	797404.00	–	202596.00

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.15

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahangara Palike,
Dasarahalli Division, Bengaluru-57

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE
560073

Scanned with CamScanner